

THE STATE TRADING CORPORATION OF INDIA LTD
JAWAHAR VYAPAR BHAWAN, TOLSTOY MARG, NEW DELHI-110 001

QUOTATION

Ref. No. STC/CO/BPMD/SEC.CABIN/2017

Date: 06.04.2017.

The Chief Manager (Civil),
BP&MD, Room No. 608,
STC of India Limited,
Jawahar Vyapar Bhawan,
New Delhi – 110 001.

Name of work: Fabrication/Supply of Security Guard Cabin of size 4'-0"X4'-0" and 7'-0" clear height in JVB, New Delhi.

The Sealed Quotations are invited for the work to be undertaken as per description of items mentioned below at Jawahar Vyapar Bhawan, New Delhi.

The quotation shall be accompanied with interest-free Earnest Money Deposit of **Rs. 2,000/- (Rupees two thousands only)** through digital/online mode in Indusind Bank,. Bank details are given hereunder:-

Name of the bank : Indusind Bank, Barakhamba Road, New Delhi – 110 001.

Name of the beneficiary: The State Trading Corporation of India Ltd., New Delhi-110001.

Account NO. : 200000550077.

IFSC : INDB0000005.

The quotation not accompanied with EMD will be summarily rejected.

The quotationer may see the site of work with the undersigned before quoting their rates for the same. Quotation duly filled in all respects must reach to The Chief Manager (C) on 6th floor (Annexe) in the Tender Box kept in Room No. 608 on or before 28.04.2017 up to 3.00 PM. The quotation shall be opened on the same day at 3.30 PM in the presence of representative of the parties who wish to be present. The Corporation reserves the right to accept or reject any or all quotations without assigning any reason thereof.

S. NO.	DESCRIPTION OF ITEM	QTY.	RATE (RS.)	AMOUNT (RS.)
1.	Fabrication/Supply of Security Guard Cabin of size 4'-0"X4'-0" and 7'-0" clear height at Ground Floor in JVB (Janpath Road side) complete as per the following : 1. Frame wall work. The supporting frame work shall be made with mild steel hollow pipe, having size	01 Job		

<p>37x37mm 18 gauge coated with synthetic enamel primer. Infill material of two layers – one outer layer 6mm Bison Board and inside layer of PVC Panel 244x7mm Polywood/Sintex make or equivalent including Thermocol sheet of E-Pack or equivalent make of 37mm thick placed in between the outer and inner layer.</p> <p>2. Window and doors as per approved pattern.</p> <p>1 Door(Shree or Polywood make). 2 Side fixed glass (5mm) thick). 1 Side sliding window with 5mm thick glass.</p> <p>3. Roof. Double slant putting frame work with 37x37mm thick mild steel pipe coated with red oxide primer and 255x7mm PVC thick on the bottom of frame and top with pre-coated MS sheet (Metro sheet) fixed with fastener and all edges covered with side flushing properly including Thermocol sheet of E-Pack or equivalent make of 37mm thick placed between the outer and inner layer.</p> <p>4. Flooring. Supporting frame work made with 37X37mm thick mild steel pipe coated with red oxide primer and water proof wooden board 18mm thick of approved brand like Green/Century fixed with screwed and PVC vinyl (1mm thick) flooring.</p> <p>5. Electrical work. 1 light point, 1fan point, One 5A multi-point.</p>			
			Total
(Rupees.....only)			

(Signature of the Quotationer with Seal)
Mobile No.

TERMS & CONDITIONS

1. All materials and labourers required for completing the above specified job shall be arranged by the contractor.
2. The work will be carried out without any disturbance to the officials.
3. Minor changes may be done at site of work as per requirement and nothing will be paid for the changes.
4. The rates should be inclusive all applicable taxes i.e. (TDS, WCT, VAT, Service Tax) and carriage etc.
5. The contractor shall submit the bill in duplicate giving complete description of the item of work done.
6. The quantity and quality of materials to be used shall be got approved from the Engineer Incharge, STC before execution of work. The contractor will rectify the defects pointed out to him by Engineer Incharge, STC and shall remove from the site all the rejected materials immediately.
7. The work shall be carried out as per the direction of Engineer-in-Charge and shall be completed in all respects within 15 days from the date of award of work, failing which a penalty @ Rs. 500/- per day shall be imposed till completion of work.
8. The contractor shall abide by all municipal bye laws and safety regulations during execution of work.
9. Payment shall be released only after satisfactory completion of job as per actual work done at site and amount certified by Engineer-in-Charge. No advance payment shall be made for the carrying out the job.
10. In case of any dispute, decision of General Manager (Admn.), STC will be final & binding on both the parties.
11. Since the payment to the party will be remitted through RTGS/EFT, as such, complete details like Account Number, Name & address of the Bank & Branch, IFS Code with Name & complete address of the firm should also be mentioned in the quotation.
12. Security Deposit @ 10% of value of work done shall be deducted from the bill of contractor and shall be refunded after expiry of **six months** period without any interest on the security deposit amount.
13. The Earnest Money Deposited by the successful quotationer along with the quotation shall be adjusted against the Security Deposit. The EMD of unsuccessful quotationer shall be refunded within a period of 15 working days.
14. In case, the successful quotationer does not commence the work by stipulated date in terms of Award Letter, STC shall without prejudice to any other right/remedy, be at liberty to forfeit the said EMD. The party shall also be Black Listed for participation in all subsequent quotations.
15. The rates quoted by the quotationer shall be valid for acceptance for a period of 30 days from the date of opening of the quotation.

(B.S.BHAMRA)
CHIEF MANAGER-CIVIL

(Signature of the Quotationer with Seal)

Mobile No.

PAYMENT THROUGH RTGS/NEFT

Tenderer's Bank Name & Address _____

Tenderer's Account No. _____

Bank's IFC Code No. _____